

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD – RIDF XVI – Guntur district - Providing BT to road from Siripudi to Balusulapalem - Granting of Post facto Extension of Agreement Time up to 31.12.2012 with out penalty - Orders – Issued.

-X-

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2329

Dated:26.12.2012

Read the following:

1. G.O.Rt.No.647,PR&RD (Progs.II) Dept, dated: 27.4.2011
2. From the CE, PR, NABARD, Hyd, Lr.No.NB10/RIDF XVI/ Siripudi / 2011, Dated.20.11.2012.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant post facto Extension of Agreement Time up to 31.12.2012 for a period of (134) days without imposing liquidated damages, in respect of work, "Providing BT to road from Siripudi to Balusulapalem" in Guntur district, sanctioned under RIDF XVI (Ph.II) as the delay was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.
The Superintending Engineer, Panchayat Raj, Guntur district.
Copy to:
The PS to Minister (Panchayat Raj & RWS)
Sc / Sf

//FORWARDED:: BY ORDER//

SECTION OFFICER